CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

QC ABSTRACT

Nameof Work: Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sl. No.	Item	Quantity As Per BOQ	Required No's of testes	Actual No's of testes	Testes	Frequency
1	1:3:6	70.2	1	1	Cement Sand, Aggregates	One Test Per Lot
2	M20	147.42 Cum	6	6	Concrete Cube Compressive Strength	-
3	Steel	7.37 Tonne	1	1	-	-
4	Slab (100mm)	185.40 Sqm	1	1	Concrete Core Compressive Strength	-

Cubes	0-5 Cum	1Set
	6-15 Cum	2Set
	16-30 Cum	3Set
	31-50 Cum	4Set
	Add 1set for extra 50Cum	

CIVIL AIM CONSULTANTS & ENGINEERS

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22

Date: 20.04.2022

TEST REPORT

CLIENT	:	**Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	:	**Sri. Vishwanatha ,** Contractor, Bangalore.
NAME OF THE WORK	:	Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15
SAMPLE ID	:	Cement (Zuari OPC 53 Grade)
DATE OF MANUFACTURE		March- 2022
DATE OF TESTING		18.04.2022 to 20.04.2022
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 269-2015
1	a) Initial Setting Time	IS-4031 (Part -5)	140 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	350 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	30.00 %	-

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples collected at the site.

⇒ Any Query regarding the report must be reported within 30days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date : 20.04.2022

TEST REPORT ON FINE AGGREGATES (SAND)

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of Work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Date of Testing : 20.04.2022

IS Code : IS 383:2016

: IS 2386 (Part 1):1963(RA 2011)

Material : Sand Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	84	8.40	8.40	91.6	90-100
2.36	128	12.80	21.20	78.8	75-100
1.18	185	18.50	39.70	60.3	55-90
600 Micron	155	15.50	55.20	44.8	35-59
300 Micron	220	22.00	77.20	22.8	8-30
150 Micron	139	13.90	91.10	8.9	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಡಿ ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂ.ಮ.ಪಾ.ಕ
ಬೆಂಗಳೂರು-560073

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date : 20.04.2022

TEST REPORT ON COARSE AGGREGATES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of Work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Date of Testing : 20.04.2022

IS Code : IS 383:2016

: IS 2386 (Part 1):1963(RA 2011)

Material : 20mm Aggregates

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
40	0	0	0	100	100
20	189	3.8	3.8	96.2	95-100
10	2436	48.7	52.5	47.5	25-55
4.75	1986	39.7	92.2	7.8	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22

Date : 20.04.2022

TEST REPORT ON COARSE AGGREGATES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of Work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Date of Testing : 20.04.2022

IS Code : IS 383:2016

: IS 2386 (Part 1):1963(RA 2011)

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **15000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	184	1.23	1.23	98.77	95-100
20	8236	54.91	56.13	43.87	30-70
10	3250	21.67	77.80	22.20	10-35
4.75	2820	18.80	96.60	3.40	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಇ ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಬುಗುಂಟೆ. ಜಿ.ಕೆ.ವಿ.ಕೆ
ಬೆಂಗಳೂರು-560073

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date : 20.04.2022

TEST REPORT ON FINE AGGREGATES (SAND)
IS 2116-1980

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of Work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Date of Testing : 20.04.2022

Material : Sand - Masonry Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 2116-1980
4.75	0	0.00	0.00	100.0	100
2.36	14	1.40	1.40	98.6	90-100
1.18	35	3.50	4.90	95.1	70-100
600 Micron	89	8.90	13.80	86.2	40-100
300 Micron	255	25.50	39.30	60.7	5-70
150 Micron	482	48.20	87.50	12.5	0-15

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22

Date : 20.04.2022

TEST REPORT OF PHYSICAL PROPERTIES OF REINFORCEMENT STEEL

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of Work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Steel Dia/Length : 8mm,10mm " Fe500 TMT Bars"

Reference to BIS codes : IS 1786:2008(RA 2013) High Strength Deformed Steel Bars and Wires for Concrete Reinforcement-Specification

: IS 1608:2005 Metallic Materials- Tensile Testing at Ambient Temperature

Date of test : 20.04.2022

S.No	Brand	Nominal size (dia in mm)	Mass per meter (kg/meter)	TENSILE STRENGTH			
				0.20 % proof stress/ yield stress (N/mm^2)	Tensile strength (N/mm^2)	TS/YS ratio	Elongation, percent on gauge length
1	TMT	8	0.396	552	635	1.15	14
2	TMT	10	0.618	564	656	1.16	15.5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22

Date: 25.04.2022

PRECAST SLAB 250mm Thick(CORE) TEST REPORT

Client	:	**Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.
Contractor	:	**Sri. Vishwanatha ,** Contractor, Bangalore
Name of Work	:	Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15
No.of Sample Tested	:	03
Date of Testing	:	25.04.2022
Techinical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M_{20}

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	90.00	112.00	1.679	2356.45	1.24	0.918	111.30	17.50	18.89	17.35	21.69
2	90.00	113.00	1.699	2363.42	1.26	0.920	112.50	17.68	19.10	17.56	21.95
3	90.00	115.00	1.748	2389.29	1.28	0.922	112.90	17.75	19.17	17.67	22.09

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported reported within 30 days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date: 16.05.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete For Raft

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	09.05.2022	16.05.2022	8.168	335.2	14.90
2	09.05.2022	16.05.2022	8.152	346.5	15.40
3	09.05.2022	16.05.2022	8.146	352.8	15.68

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date: 06.06.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete For Raft

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	09.05.2022	06.06.2022	8.185	502.2	22.32
2	09.05.2022	06.06.2022	8.169	495.6	22.03
3	09.05.2022	06.06.2022	8.172	484.6	21.54

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date: 16.05.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete For Raft

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	09.05.2022	16.05.2022	8.168	335.3	14.90
2	09.05.2022	16.05.2022	8.184	346.5	15.40
3	09.05.2022	16.05.2022	8.156	352.8	15.68

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಆಡಳಿತಾಂಗ. ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date: 06.06.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete For Raft

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	09.05.2022	06.06.2022	8.169	512.2	22.76
2	09.05.2022	06.06.2022	8.184	508.2	22.59
3	09.05.2022	06.06.2022	8.152	484.9	21.55

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date: 23.05.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete for Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	16.05.2022	23.05.2022	8.168	336.3	14.95
2	16.05.2022	23.05.2022	8.175	352.3	15.66
3	16.05.2022	23.05.2022	8.192	331.2	14.72

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು
Bangalore-560073

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date: 13.06.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete for Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	16.05.2022	13.06.2022	8.168	502.2	22.32
2	16.05.2022	13.06.2022	8.174	516.3	22.95
3	16.05.2022	13.06.2022	8.152	484.9	21.55

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಹೆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಪಿ.ಆ.ಎಂ.ಓ.ಪಿ
ಬೆಂಗಳೂರು-560073

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date: 23.05.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete for Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	16.05.2022	23.05.2022	8.168	345.2	15.34
2	16.05.2022	23.05.2022	8.184	332.6	14.78
3	16.05.2022	23.05.2022	8.152	352.3	15.66

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃ.ಬೆ.ಮ.ಪಾ ವಲಯ ಮತ್ತು ವಿಭಾಗ
ದಾಸರಹಳ್ಳಿ, ಬೆ.ಮ.ಪಾ.ಕ
ಬೆಂಗಳೂರು-560073

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date: 13.06.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete for Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	16.05.2022	13.06.2022	8.174	501.2	22.28
2	16.05.2022	13.06.2022	8.156	516.3	22.95
3	16.05.2022	13.06.2022	8.168	484.9	21.55

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆ.ಮ.ನ.ಪಾ.ಕ
ಬೆಂಗಳೂರು-560073

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22

Date: 06.06.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete for Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	30.05.2022	06.06.2022	8.169	342.5	15.22
2	30.05.2022	06.06.2022	8.184	315.2	14.01
3	30.05.2022	06.06.2022	8.152	356.3	15.84

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬೆಂ.ಮ.ಪಾ.ಕ
ಬೆಂಗಳೂರು-560073

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22

Date: 27.06.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete for Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	30.05.2022	27.06.2022	8.184	502.2	22.32
2	30.05.2022	27.06.2022	8.169	514.2	22.85
3	30.05.2022	27.06.2022	8.152	489.3	21.75

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು-೫೬೦೦೭೩

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date: 06.06.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete for Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	30.05.2022	06.06.2022	8.168	336.3	14.95
2	30.05.2022	06.06.2022	8.174	345.2	15.34
3	30.05.2022	06.06.2022	8.152	329.3	14.64

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/VW/W.No.15/2021-22 Date: 27.06.2022

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Vishwanatha ,** Contractor, Bangalore.

Name of the work : Improvements of CC drains covering Slab in Krishnegowda Layout Cross Roads in Dasarahalli ward no 15

Sample ID : Cement Concrete for Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	30.05.2022	27.06.2022	8.184	505.2	22.45
2	30.05.2022	27.06.2022	8.165	516.3	22.95
3	30.05.2022	27.06.2022	8.146	488.9	21.73

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ...
ಶ್ರೀ ವಿಶ್ವನಾಥ ಅಂಡ್ ಕಂಪನಿ
ಬೆಂಗಳೂರು. ೦೫೦.೬
ಬೆಂಗಳೂರು-560073

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com